



# TAM WORKPLACE TRANSFORMATION UPDATE



**WHEN:** Ongoing

**WHAT:** The TAM workplace transformation is currently a full week ahead of schedule. All the furniture had been removed from sections A and B. All the walls (standalone offices) in section A should be down by the end of week. Current plans to take out the furniture in sections C and D have that beginning on or about 18 July with a 10 day completion time frame.

Additionally, the overall the project is currently 45% below budget due to receiving favorable pricing on furniture removal and new furniture acquisition resulting in significant cost savings to the district.

